

January 7, 2019

The Board of Commissioners of Public Utilities  
Prince Charles Building  
120 Torbay Road, P.O. Box 21040  
St. John's, NL A1A 5B2

**Attention: Ms. Cheryl Blundon**  
**Director Corporate Services & Board Secretary**

Dear Ms. Blundon:

**Re: The Liberty Consulting Group Report – Analysis of Newfoundland Island  
Interconnected System Power Supply Adequacy for the Winter of 2018-2019 –  
Biweekly Update Report**

In its correspondence of September 19, 2018, the Board of Commissioners of Public Utilities (“Board”) requested that Newfoundland and Labrador Hydro (“Hydro”) provide a biweekly report on Hydro’s supply adequacy for winter 2018-2019, commencing October 1, 2018.

This biweekly report provides an update on the in-service of the Labrador-Island Link (“LIL”) and how it relates to winter 2018-2019 supply adequacy, as well as details on Hydro’s production facilities asset management.

### **The LIL In-Service Update**

This report contains:

- an overview of the critical path tasks required for reliable operation of the LIL for winter 2018-2019;
- an overview of the highest risks being monitored and mitigated for the LIL in-service in winter 2018-2019;
- Hydro’s updated modelled assumptions for winter 2018-2019 supply adequacy planning; and
- Hydro’s proposed contingency plan to mitigate the consequences of unavailability or unreliability of the LIL for all or part of winter 2018-2019.

Should you have any questions, please contact the undersigned.

Ms. C. Blundon  
Public Utilities Board

2

Yours truly,

**NEWFOUNDLAND AND LABRADOR HYDRO**



---

Shirley A. Walsh  
Senior Legal Counsel – Regulatory  
SW/kd

Enc.

cc: Gerard Hayes – Newfoundland Power  
Paul Coxworthy – Stewart McKelvey  
Denis J. Fleming – Cox & Palmer

ecc: Van Alexopoulos – Iron Ore Company  
Senwung Luk – Olthuis Kler Townshend LLP

Dennis Browne, Q.C. – Brown Fitzgerald Morgan & Avis  
Dean Porter – Poole Althouse

Benoît Pepin – Rio Tinto

# Labrador-Island Link In-Service Update

January 7, 2019

*A Report to the Board of Commissioners of Public Utilities*



## Table of Contents

1. Introduction .....	1
2. In-Service Activities Update .....	1
3. Key Risks.....	6
4. Modelled Assumptions .....	7
5. Contingency Plan .....	8
6. Conclusion.....	10

1 **1. Introduction**

2 Newfoundland and Labrador Hydro (“Hydro”) closely monitors its supply-related assets and  
3 issues to ensure its ability to provide reliable service to customers. The availability of power  
4 over the Labrador-Island Link (“LIL”) for the upcoming winter was identified in previous reports  
5 to the Board by both Hydro and Liberty as contributing to supply adequacy in advance of  
6 availability of the Muskrat Falls generation supply to the Island. Hydro is working closely with  
7 Nalcor’s Power Supply leadership [Transition to Operations (“TTO”), Power Supply Transmission  
8 Operations, and the Lower Churchill Project (“LCP”) Transmission Project] to monitor and  
9 mitigate the risks associated with the timing of the in-service of the LIL to supply off-Island  
10 capacity and energy to the Island Interconnected System. In each biweekly report, Hydro will  
11 also provide an update on supply adequacy for the coming winter with the most up-to-date in-  
12 service assumptions of the LIL, as required. The information in this report is current as of  
13 January 2, 2019; however, Hydro does note that on January 6, 2019 the LIL achieved a power  
14 transfer of 130 MW at Muskrat Falls. Note that typical commissioning issues will be occurring as  
15 commissioning continues. Updates regarding those issues known to materially affect the  
16 assumptions of capacity and availability for the pending winter season will be provided as they  
17 become known. Otherwise, any developments occurring after the preparation of the biweekly  
18 report will be included in the next biweekly report.

19


20 **2. In-Service Activities Update**

21 The following outlines the specific critical path activities required for operation of the LIL for  
22 winter 2018-2019,<sup>1</sup> as well as schedule or constraint information for those tasks. As this report  
23 is updated on a biweekly basis, Hydro will provide information on the key activities and the  
24 associated schedule to inform the Board if any potential supply issues arise from the delivery of  
25 those activities.

---

<sup>1</sup> This report discusses operational readiness for winter 2018-2019. The final in-service review of the LIL is undertaken separately with the Board’s consultant, Liberty, on a quarterly basis with TTO.

1 It was determined before the holiday season that the scheduled biweekly meeting would only  
 2 be held on December 28, 2018 if circumstances required. Due to the continuous operation of  
 3 the LIL the meeting was not held. The next biweekly meeting is scheduled to occur on January  
 4 11, 2019.



**Please note:**

- 1) The following activities are complete:
  - a. Item 1.a) Churchill Falls Terminal Station Breaker Upgrade (735kV scope)
  - b. Item 1.b) Churchill Falls Terminal Station Breaker Upgrade (315kV scope)
  - c. Item 2. Muskrat Falls Terminal Station 315kV GIS Voltage Transformer Replacement (1 unit)
  - d. Item 3.a) Churchill Falls Terminal Station 315kV GIS Voltage Transformer Replacement (1<sup>st</sup> campaign, 5 units)
  - e. Item 3.b) Churchill Falls Terminal Station 315kV GIS Voltage Transformer Replacement (2<sup>nd</sup> campaign, 2 units)
  - f. Item 4. ERP/ERR: Interim Emergency Response Plan/ERR in place for all Sites/Assets
  - g. Item 5. Contracts: Support services in place & resources onboard
  - h. Item 6. Assets: Operationalize High Frequency Preventative Maintenance Program
  - i. Item 8. Inventory: Pre Winter 2018 readiness
  - j. Item 10.a & b) People: Implement 24x7 staffing model for Muskrat Falls
  - k. Item 11. Re-Energize Labrador-Island Link on 01-Nov-2018

**Figure 1: The LIL In-Service Critical Path Activities**

1 **Project Delivery**

2 **Activity 1 – Churchill Falls Breaker Upgrade**

3 ***Status: Completed, no further updates.***

4

5 **Activities 2 and 3 – 315 kV GIS Voltage Transformer<sup>2</sup> Replacements**

6 ***Status: Completed, no further updates.***

7

8 **Transitions to Operations Delivery**

9 **Activity 4: Emergency Response Plan (“ERP”)/Emergency Restoration and Recovery (“ERR”):**

10 **Interim ERP/ERR in place as required at all sites/assets**

11 ***Status: Completed, no further updates.***

12

13 **Activity 5 – Contracts: Support Services in Place and Resources on Board**

14 ***Status: Completed, no further updates.***

15

16 **Activity 6 – Assets: Operationalize High Frequency Preventive Maintenance Program**

17 ***Status: Completed, no further updates.***

18

19 **Activity 7 – Contracts: Operations, Maintenance, and Administrative Services for Monopole**

20 ***Status: All completed with the exception of the HVAC services contract which is expected to be***  
21 ***completed in mid-January 2019.***

- 22
- The Cranes and Hoists contract was awarded with the contract signed on December 21,  
23 2018. One contract remains outstanding. The HVAC services contract evaluation has  
24 been completed. However, during final review a technical clarification has been sought  
25 which resolution is expected to delay the contract award to mid-January 2019.

---

<sup>2</sup> 315 kV instrument transformers.

1 **Activity 8 – Inventory: Pre-Winter 2018 Readiness**

2 **Status: Identification, inspection and verification of winter readiness spares completed,**  
3 **ongoing procurement. No change from previous update.**

- 4 • Completed the winter readiness spares inventory requirement for the overhead  
5 transmission lines and submarine cables.
- 6
- 7 • All critical spares for the overhead transmission lines and submarine cables are in place.  
8 Deficiencies have been identified and procurement activities will continue until all items  
9 received. Spares for HVdc assets will remain in contractors care, custody and control  
10 until they are transferred to the project/operations upon completion of bi-pole low  
11 power trial operation.
- 12

13 **Activity 9 – Newfoundland and Labrador System Operator (“NLSO”): Operational Acceptance**  
14 **Criteria Received**

15 **Status: On track with remaining item to be delivered at conclusion of Activity 12.**

- 16 • Four of the five NLSO requirements have been met. Final testing of redundant telecom  
17 paths was completed during the week of December 11, 2018. The operational readiness  
18 document has been delivered in draft and will be updated as final along with the release  
19 for service form at the conclusion of the monopole commissioning activities.
- 20

21 A description of the five NLSO requirements and status is as follows:

- 22 ○ Item 1: Ability to monitor the AC equipment associated with the converter stations  
23 (including filter banks) remotely from the ECC for system reliability considerations.  
24 **Status: Completed/Accepted.**
- 25 ○ Item 2: Asset owner contact details (to be responsive 24/7). **Status:**  
26 **Completed/Accepted.**
- 27 ○ Item 3: Redundant communications paths (voice, tele-protection and SCADA)  
28 between the ECC and all stations. **Status: Completed/Accepted.**
- 29 ○ Item 4: Provide a technical resource in the NLSO control room to support the Energy  
30 Control Centre during the initial start-up period. **Status: Completed/Accepted.**



- 1           o Item 5: Documentation including an Operational Readiness document (outlining  
2           commissioning / testing activities, operating limits / restrictions, and identified  
3           risks / plans for mitigation), and a completed/updated release for service form  
4           outlining remaining deficiencies and expected timelines for completion. **Status: In  
5           Progress.** The operational readiness document has been delivered in draft and will  
6           be updated as final along with the release for service form at the conclusion of the  
7           monopole commissioning activities.

8  
9   **Activity 10 – People: Implement Interim 24/7 Staffing Model for Muskrat Falls**

10 ***Status: Completed, no further updates.***

11  
12 **Power Transfer**

13 **Activity 11 – Re-Energize Labrador Island Link**

14 ***Status: Completed as planned on November 1, 2018.***

- 15           • The LIL was re-energized on November 1, 2018 at 45 MW using the existing version  
16           (version 15) of GE software. Another version (16) has been delivered to site and factory  
17           acceptance testing (“FAT”) of the next release (17) has been completed in Stafford. A  
18           decision has been made to remain on version 15 for the remainder of the winter season.  
19           The decision was based on the ongoing satisfactory performance of version 15 and the  
20           impact during the peak winter demand period of a multi-week outage to the LIL  
21           required to implement a new version, which would have to undergo additional testing.

22  
23 **Activity 12 – Transmission Link Monopole Commissioning**

24 ***Status: Initiated November 1, 2018 and ongoing.***

- 25           • Following a planned outage to address several items, the LIL was returned to service on  
26           December 7, 2018 at 60 MW. Over the course of the following six days, the LIL was  
27           operated at various levels and taken offline for various durations to work through  
28           identified items, as is typical for assets going in service. The LIL was placed online  
29           December 13, 2018 and has run uninterrupted since.

- 1       • Monitoring of the valve leak issue is ongoing since identified on November 7, 2018. The  
2       leak has not occurred since.  
3
- 4       • GE has implemented a manual process that enables a manual lane change over when  
5       some specific software events occur. Previously this required a shutdown of the LIL to  
6       reset the issue. This has the potential to increase the reliability of the link during this  
7       winter.  
8
- 9       • Punch list items are continually being addressed and closed by the project team. While  
10      punch list resolution shall continue in an effort to improve system reliability, this effort  
11      is not considered critical for power transfer.  
12
- 13     • Commissioning at lower power levels has now concluded. Testing of the LIL at increasing  
14      power levels continues.  
15

### 16 **3. Key Risks**

17 There has been no change in the key risks since the October 1, 2018 report. In addition to the  
18 activities described in Section 2, Hydro acknowledges that the reliability of the current GE  
19 software implementation is currently being witnessed as the LIL is now online 24 hours a day  
20 and will inform the reliability assumptions of the LIL. Alternative software versions have been  
21 received from GE and are under consideration for future implementation.  
22

23 Dynamic commissioning with power transfer activities recommenced as scheduled on  
24 November 1, 2018 with existing software. The software issues remain unresolved in the  
25 currently installed software version; however, successful power transfer using the currently  
26 installed software occurred throughout December 2018, and remains ongoing, as part of testing  
27 and commissioning activities. A further software version has been completed including testing  
28 at the vendor's facility. As installation of updated software will require a multiple week outage  
29 to the LIL, installation is currently planned to occur after the winter season in order to minimize  
30 the effect on power transfer during Hydro's peak loading period.

1 An additional risk being monitored is the Maritime Link (“ML”) frequency response to the LIL  
2 initiated disturbances when the LIL is in service. The frequency controller has remained in  
3 operation using the settings that were investigated in operational studies. These settings help  
4 to avoid underfrequency load shedding and provide support to the Nova Scotia system.

5  
6 To avoid frequent operation of the frequency controller, it has been equipped with a deadband  
7 of +/- 0.5 Hz. As such, there will be a frequency controller activation if frequency drops below  
8 59.5 Hz or goes above 60.5 Hz. When the LIL is switched on, the instant injection of 45 MW to  
9 the Island triggers overfrequency controller responses. Blocking (i.e. shutting off) the LIL results  
10 in an underfrequency response. To reduce the number of responses, the current operating  
11 philosophy is to disable the frequency converter just prior to LIL startups (for a period of  
12 approximately five minutes) to minimize the overall number of frequency controller activations.  
13 This is completed to satisfy Nova Scotia Power and New Brunswick Power System Operators  
14 regarding the number of activations. When the ML frequency response is turned off, the LIL  
15 contribution to the Island’s power supply is similar to a generator, and the reliability of the LIL  
16 will be the major factor in the decision on loading level. The NLSO continues to work with Nova  
17 Scotia Power and New Brunswick Power Service Operators to keep them informed of testing  
18 plans so as to understand and mitigate the risk from their perspective.

19

#### 20 **4. Modelled Assumptions**

21 The results presented in Table 1 are from Volume II of the Reliability and Resource Adequacy  
22 Study filed with the Board on November 16, 2018. There has been no significant change in the  
23 modelled assumptions since this report.<sup>3</sup>

---

<sup>3</sup> Hydro has now confirmed there is 105 MW available as compared to the 110 MW reported in the previous Biweekly Report. Given the relatively small change in magnitude of the available assistance, Hydro has not run the model for this 5 MW difference. Hydro presented the full analysis of its supply adequacy for winter 2018-2019 in its November 16, 2018 filing to the Board regarding supply adequacy.

1 The reliability metrics in Table 1 are higher than in previous reports. This does not represent a  
 2 change in system conditions, but rather a change in the modelling approach. There are two  
 3 main drivers of the increase:

- 4 1. Dynamic modelling of losses - The previous model used a fixed value for losses. The  
 5 current model calculates losses based on system conditions, which has the effect of  
 6 increasing losses when there are units out of service on the Avalon, thus increasing  
 7 the frequency and severity of outages.
- 8 2. Load forecast uncertainty - The previous model used a fixed load shape with a 60  
 9 MW adjustment on peak to represent the P90 condition. In the current model, a  
 10 random variation is applied to the load shape in each hour in the model to reflect  
 11 the variation in load due to weather. On average, this increases the frequency and  
 12 severity of outages.

13  
 14 A detailed description of the modelling assumptions and process for the current system model  
 15 can be found in Volumes I and II of the Reliability and Resource Adequacy Study. All results  
 16 reflect the implementation of the contingency plan as described in Section 5.

**Table 1: Supply Adequacy Modelling Results for Updated Assumptions**

Reliability Metric	LOLH	EUE	Normalized EUE
Base Load Forecast, HRD DAFOR = 15%	2.21	118	11.0
Base Load Forecast, HRD DAFOR = 18%	3.31	184	17.0
Base Load Forecast, HRD DAFOR = 20%	4.13	230	21.2

## 17 **5. Contingency Plan**

18 In light of the current LIL winter 2018-2019 transfer assumptions, Hydro developed and  
 19 implemented a two-phased contingency plan for the coming winter that includes incremental  
 20 internal and external system support. Phase I of Hydro’s contingency plan contains items that  
 21 can be secured and incorporated into Hydro’s base planning assumptions for the upcoming  
 22 winter operating season. Details and the status of items in Phase I of Hydro’s contingency plan  
 23 are contained in Table 2.

**Table 2: Phase I of Hydro’s Contingency Plan**

Item	Description	Incremental System Benefit	Parties Involved	Status	Notes
1	Increase of Capacity Assistance from 90 MW to 105 MW <sup>4</sup>	+15 MW	Hydro, Corner Brook Pulp and Paper (“CBPP”)	Ongoing	CBPP has indicated that up to 105 MW is available.  The proposed agreement was approved by the Board on November 22, 2018.
2	Re-instatement of Capacity Assistance Program	+7.6 MW	Hydro, Vale	Ongoing	Vale has indicated they are in agreement with Hydro’s proposed Capacity Assistance Agreements; one for diesel generation (8 MW) and one for load curtailment (6 MW).
3	Re-instatement of Load Curtailment Program	+6 MW	Hydro, Vale	Ongoing	The proposed agreement was approved by the Board on November 30, 2018.
4	Voltage Reduction	+20 MW	Hydro, Newfoundland Power	Complete	Hydro has confirmed that it is reasonable to assume availability of 20 MW of Peak Voltage Reduction for the coming winter season. Voltage reduction is forecast on a week-ahead basis by the NLSO.
<b>Potential Incremental System Benefit on peak</b>		<b>48.6 MW</b>			

1 Hydro notes that voltage reduction is not what is publically known as "brown out". Voltage  
 2 reduction is a measured and controlled process whereby there is minimal reduction in the  
 3 delivery point voltages to customers. This process, utilized by utilities across North America as a  
 4 typical system management tool, has been used for peak demand management in almost every  
 5 year on the Island system. Customers see no impact to their service during a period of voltage  
 6 reduction (typically up to four hours) and equipment is not harmed.

<sup>4</sup> Hydro has now confirmed there is 105 MW available as compared to the 110 MW reported in the previous Biweekly Report. Given the relatively small change in magnitude of the available assistance, Hydro has not run the model for this 5 MW difference. Hydro presented the full analysis of its supply adequacy for winter 2018-2019 in its November 16, 2018 filing to the Board regarding supply adequacy.

- 1 In addition to the items listed in Phase I of Hydro’s contingency plan, Hydro has also identified
- 2 elements that can provide additional system benefit, but will only be enacted if absolutely
- 3 required. These items form Phase II of Hydro’s contingency plan and are detailed in Table 3.

**Table 3: Phase II of Hydro’s Contingency Plan**

Item	Description	Incremental System Benefit	Parties Involved	Status	Notes
5	Increased output of Holyrood Gas Turbine (“GT”) beyond current base assumption	+10 MW	Hydro	Complete	The ability to increase the capability of the unit is available on a temporary basis subject to atmospheric and system conditions. The GT has been previously safely demonstrated to operate to 134 MW.
6	Temporary increased output of Holyrood Diesels	+1.5 MW	Hydro, Department of Environment	Complete	Hydro met with the Department of Municipal Affairs and Environment and provided an overview of the potential upgrading requirements.
<b>Potential Incremental System Benefit on peak</b>		<b>+11.5 MW</b>			

## 4 **6. Conclusion**

- 5 Hydro is actively monitoring the availability of supply as it relates to the LIL and associated
- 6 impact on reliability of the Island Interconnected System for this winter. Hydro’s existing and
- 7 newly developed contingency plans described above are in place in the event that the LIL does
- 8 not meet the current assumed capacity and reliability parameters.
- 9
- 10 Through its biweekly report, Hydro will keep the Board informed on developments related to
- 11 the operation of the LIL should its performance impose material changes impacting supply
- 12 adequacy for the Island Interconnected System.