

- 1 Q. i. Why did Hydro use a third-party expert and not the OEM to conduct an on-site inspection  
2 during the 2024 annual outage?
- 3 ii. Please provide the name of the third-party expert used by Hydro, and copies of any  
4 reports provided to Hydro, in the assessment of the runners in 2024.  
5  
6
- 7 A. i. The on-site inspection of the runners during the 2024 annual outage was intended to  
8 confirm the findings of the original equipment manufacturer (“OEM”), and provide  
9 additional analysis on the recommended solution. The OEM did not submit a bid on the  
10 tender issued by Newfoundland and Labrador Hydro (“Hydro”) for the on-site inspection  
11 and Hydro selected the third-party expert in Pelton runners from the bid proponents as  
12 best suited to complete this assessment.
- 13 ii. Hydro engaged GE Vernova Inc. to complete the third-party runner assessment at Cat Arm  
14 Hydroelectric Generating Station. Please refer to PUB-NLH-007 for the associated report.



GE VERNOVA

ENGINEERING

**Subject/Project:** CAT ARM RUNNER INSTALLATION ASSESSMENT

**Title:** TURBINE AND GENERATOR U1, U2, AND SPARE RUNNER INSPECTION REPORT

**Ref. number:** 27293400MEP00-PA00DC-05

**Summary:**

**REFERENCE DOCUMENTS :**

**CONTRACT NUMBER:** 272934

**CLIENT:** NEWFOUNDLAND HYDRO

**CLIENT DISTRIBUTION:** YES

NO

Rev.	Date	Established	Checked	Approved	Modification
A	2024.11.12	MAHDI GHOURCHI	J. COMTOIS GOULET	D. AUGER-HABEL	REVISION
-	2024.10.17	MAHDI GHOURCHI	MAHDI GHOURCHI	D. AUGER-HABEL	First issue



# ENGINEERING

## TABLE OF CONTENTS

<b>1 PROJECT INTRODUCTION.....</b>	<b>3</b>
<b>2 FOREWORD .....</b>	<b>3</b>
<b>3 EHS .....</b>	<b>3</b>
<b>4 TURBINE SHAFT INSPECTION PREPARATION AND NON DESTRUCTIVE TESTS.....</b>	<b>4</b>
4.1 NDT-MAGNETIC PARTICLE TEST(MT) .....	5
4.2 RUNNER BUCKETS NDT .....	8
<b>5 UNIT #1.....</b>	<b>8</b>
5.1 RUNNER VISUAL AND MT INSPECTION.....	8
5.2 RUNNER ELEVATION CHECK AND MEASUREMENT .....	11
5.3 ROTOR POLE HEIGHT READING.....	15
<b>6 UNIT #2.....</b>	<b>20</b>
6.1 RUNNER VISUAL AND MT INSPECTION.....	20
6.2 RUNNER ELEVATION CHECK AND MEASUREMENT .....	23
6.3 ROTOR POLE HEIGHT READING.....	26
<b>7 SPARE RUNNER .....</b>	<b>29</b>
<b>8 RECOMMENDED SCOPE.....</b>	<b>35</b>
8.1 UNIT #1 .....	35
8.1.1 TURBINE RUNNER.....	35
8.1.2 GENERATOR ROTOR.....	35
8.2 UNIT #2.....	36
8.2.1 TURBINE RUNNER.....	36
8.2.2 GENERATOR ROTOR.....	36
8.3 SPARE RUNNER .....	36




GE VERNOVA

ENGINEERING

## 1 PROJECT INTRODUCTION

Location: Newfoundland and Labrador, Canada  
 NL Hydro  
 Turbine: Pelton Type-Vertical configuration  
 Total: 2 units  
 Turbine: Synch speed –327  
 .3rpm  
 Runner Dia: 3045mm  
 Rated Flow: 20.14m<sup>3</sup>/sec  
 Rated output: 68.2MW  
 QTY of Jets: 6pcs



## 2 FOREWORD

This document report results following inspection:

- The turbine runner and shaft, including a visual inspection and magnetic particle testing (MT) of these components described in 27293400MEP00-PA00 DC-02
- The rotor pole height relative to the stator core was measured in both Unit 1 and Unit 2 as described in 27293400MKA00-PA00 DC-01.

The inspection of Unit 1 was conducted from September 3rd to September 6th, while the inspection of Unit 2, including the spare runner, was carried out from September 23rd to September 26th.

## 3 EHS

This technical document outlines the scope of work to be performed. Environmental, Health, and Safety (EHS) aspects will be managed by NLH. Special attention must be given to hazards such as lead-based paint, asbestos, confined spaces, and Lockout/Tagout (LOTO) requirements. In alignment with the customer's safety protocols, Fall Protection and Confined Space training has been completed at the NL workplace, comprising a total of 32 hours.

All safety requirements were reviewed and followed prior to traveling to the project site and performing tasks, ensuring full compliance with GE and the customer's safety regulations, including the following:

### Kickoff Meeting:

- Conducted a kickoff meeting with GE Safety Officer, Christopher Witkop, to discuss specific safety. Advice and comments based on the general conditions of the project.





GE VERNOVA

ENGINEERING

**Fit Test:** Proceeded with the fit test for respiratory usage to ensure compliance with safety requirements.

**Hazardous Material Check:**

- Checked for the presence of lead and asbestos in the inspection zones. Due to insufficient information, the working area has been assumed to contain both lead and asbestos as a precaution.

**LOTO Procedure:**

- Reviewed the Lockout/Tagout (LOTO) procedure with the customer and conducted a walkthrough of the LOTO process.

**Grounding System:**



- Double-checked the grounding system to ensure proper safety measures were in place.

**Mandatory Training:**

- Completed mandatory confined space and fall protection training provided by Workplace NL (32 hours).

#### 4 TURBINE SHAFT INSPECTION PREPARATION AND NON DESTRUCTIVE TESTS

To allow access for the shaft inspection, the bearing support extension was dismantled and removed. It was required to remove the paint from the shaft's high-stress zone in order to conduct the visual and magnetic particle (MT) tests. The high-stress zones at both the top and bottom, which were cleaned and tested, are located at the interface between the flange and the journal. The image below shows the cleaned area prepared for testing.







# ENGINEERING

## 4.1 NDT-MAGNETIC PARTICLE TEST(MT)

After cleaning the turbine shaft and removing the paint, both the top and bottom critical zones were visually inspected, with no indications of defects observed. Following the visual inspection (VT), magnetic particle testing (MT) was performed on both the top and bottom areas of the shaft. No indications were found during the MT inspection. The MT test procedure and results are shown in the following pictures.





GE VERNOVA






ENGINEERING

Turbine Shaft MT Result- U1



430 Bayside Dr. Unit SJ2,  
Saint John, NB E2J 1A8  
Tel: (506)648-2226

27 Clyde Ave.  
Mount Pearl NL A1N 4R8  
Tel: (709)728-2687

MAGNETIC PARTICLE EXAMINATION REPORT			NDE REPORT No.: MT- 9/09/24-GK-2	
PROJECT No.	CUSTOMER <b>GE</b>		CUSTOMER'S PO NO.	PAGE 1 of 1
IDENTIFICATION <b>Turbine flange upper/lower on Unit #1</b>			DRAWING NO. <b>See Below</b>	DATE OF EXAMINATION <b>Sept.5 &amp; 6 /2024</b>
LOCATION <b>Cat Arm station</b>	PART/WELD NO. <b>See Below</b>	EQUIPMENT USED / SERIAL NO. <b>Magnaflux Yoke/ SN: N2042</b>	CAL. DUE DATE <b>Nov.25, 2024</b>	
METHOD Amps: _____ Amper Turns: _____ <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> AC <input checked="" type="checkbox"/> Yoke <input type="checkbox"/> Direct <input type="checkbox"/> Central Conductor <input type="checkbox"/> Dry <input type="checkbox"/> DC <input type="checkbox"/> Prods <input type="checkbox"/> Coil <input type="checkbox"/> Other: _____			EXAMINATION <input checked="" type="checkbox"/> Initial <input type="checkbox"/> Repair No. _____	NDE PROCEDURE NO. <b>SOP 520.13</b> CODE/SPEC <b>Client Info</b>
VIEWING CONDITIONS Good		LIFTING FORCE 10 Lbs.	DEMAGNETIZATION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
RESULTS: <input type="checkbox"/> Acceptable <input type="checkbox"/> Rejectable <input checked="" type="checkbox"/> N/A (for information only)				
<b>Scope:</b> This report covers the Magnetic Particle Examination of Turbine upper and lower flanges.				
   				
<b>Results:</b> At the time of examination, no relevant or rejectable indications were found.				
TECHNICIAN	Certified	Level	CUSTOMER'S REPRESENTATIVE	
Name: <b>GUY KETTLE</b>	<b>CGSB #4348</b>	<b>II</b>	Date:	
Signature: 	Date: <b>Sept.6,2024</b>	AUTHORIZED INSPECTOR		
Reviewed By:	Date:	Date:		

CFM-011 Rev 1





ENGINEERING

Turbine Shaft MT Result- U2



430 Bayside Dr. Unit SJ2,  
Saint John, NB E2J 1A8  
Tel: (506)648-2226

27 Clyde Ave.  
Mount Pearl NL A1N 4R8  
Tel: (709)728-2687

<b>MAGNETIC PARTICLE EXAMINATION REPORT</b>			NDE REPORT No.:	<b>MT- 24/09/24-GK-1</b>
PROJECT No.	CUSTOMER	CUSTOMER'S PO NO.		PAGE
	<b>GE</b>		<b>1</b>	of <b>1</b>
IDENTIFICATION		DRAWING NO.	DATE OF EXAMINATION	
<b>Turbine flange upper/lower on Unit #2</b>		<b>See Below</b>	<b>Sept.24 /2024</b>	
LOCATION	PART/WELD NO.	EQUIPMENT USED / SERIAL NO.	CAL. DUE DATE	
<b>Cat Arm station</b>	<b>See Below</b>	<b>Magnaflux Yoke/ SN: N2042</b>	<b>Nov.25, 2024</b>	
METHOD		EXAMINATION	NDE PROCEDURE NO.	
Amps: _____ Ampere Turns: _____		<input checked="" type="checkbox"/> Initial	<b>SOP 520.13</b>	
<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> AC	<input checked="" type="checkbox"/> Yoke	<input type="checkbox"/> Direct	<input type="checkbox"/> Central Conductor
<input type="checkbox"/> Dry	<input type="checkbox"/> DC	<input type="checkbox"/> Prods	<input type="checkbox"/> Coil	<input type="checkbox"/> Other: _____
		<input type="checkbox"/> Repair No. _____	CODE/SPEC	
			<b>Client Info</b>	
VIEWING CONDITIONS		LIFTING FORCE	DEMAGNETIZATION REQUIRED	
Good		10 Lbs.	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
RESULTS:		<input type="checkbox"/> Acceptable	<input type="checkbox"/> Rejectable	<input checked="" type="checkbox"/> N/A (for information only)

**Scope:**

This report covers the Magnetic Particle Examination of Turbine upper and lower flanges. Unit # 2



**Results:**

At the time of examination, no relevant or rejectable indications were found on upper and lower flanges area inspected.

TECHNICIAN	Certified	Level	CUSTOMER'S REPRESENTATIVE
Name: <b>GUY KETTLE</b>	<b>CGSB #4348</b>	<b>II</b>	Date:
Signature: <i>[Signature]</i>	Date: <b>Sept.24,2024</b>	AUTHORIZED INSPECTOR	
Reviewed By:	Date:	Date:	

CFM-011 Rev 1



## 4.2 RUNNER BUCKETS NDT


The runner buckets in both Unit 1 and Unit 2 exhibited several defects in various areas, particularly along the outer diameter of the buckets. Deep cavitation defects were observed on the edges of nearly all buckets.

## 5 UNIT #1

Following is Unit #1 inspection and measuring sections along with relative description.

### 5.1 RUNNER VISUAL AND MT INSPECTION

During the visual inspection of Bucket #1, in addition to the deep cavity on the bucket outlet edge, it was observed that approximately 50mm by 50mm of material was missing from the edge, with a crack propagating about 15mm along the length of the bucket. Aside from the major mechanical cavitation defects, visible near the outer edges of all buckets, no other issues were identified in the tested buckets. Buckets #1, #6, #8, and #12 underwent magnetic particle testing (MT). The following are pictures of the damaged spots on the buckets identified during the visual inspection (VT).








# ENGINEERING

## Buckets Cavitation



The depth of cavitation in the buckets outer part measured 1 to 3mm. in this area the bucket thickness is around 5mm. Repair should be performed in the short.



GE VERNOVA

ENGINEERING

Unit #1 Runner MT Result



430 Bayside Dr. Unit SJ2,  
Saint John, NB E2J 1A8  
Tel: (506)648-2226

27 Clyde Ave.  
Mount Pearl NL A1N 4R8

MAGNETIC PARTICLE EXAMINATION REPORT			NDE REPORT No.: MT- 5/09/24-GK-1	
PROJECT No.	CUSTOMER <b>GE</b>	CUSTOMER'S PO NO.	PAGE <b>1</b> of <b>1</b>	
IDENTIFICATION <b>Runner buckets # 1, 6, 8, and 12 on Unit #1</b>		DRAWING NO. <b>See Below</b>	DATE OF EXAMINATION <b>Sept. 5/2024</b>	
LOCATION <b>Cat Arm Station</b>	PART/WELD NO. <b>See Below</b>	EQUIPMENT USED / SERIAL NO. <b>Magnaflex Yoke/ SN: N2042</b>	CAL. DUE DATE <b>Nov. 25, 2024</b>	
METHOD Amps: _____ Amperre Turns: _____ <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> AC <input checked="" type="checkbox"/> Yoke <input type="checkbox"/> Direct <input type="checkbox"/> Central Conductor <input type="checkbox"/> Dry <input type="checkbox"/> DC <input type="checkbox"/> Prods <input type="checkbox"/> Coil <input type="checkbox"/> Other: _____		EXAMINATION <input checked="" type="checkbox"/> Initial <input type="checkbox"/> Repair No. _____	NDE PROCEDURE NO. <b>SOP 520.13</b>	
VIEWING CONDITIONS Good		LIFTING FORCE 10 Lbs.	DEMAGNETIZATION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
RESULTS: <input type="checkbox"/> Acceptable <input type="checkbox"/> Rejectable <input checked="" type="checkbox"/> N/A (for information only)				
<b>Scope:</b> This report covers the Magnetic Particle Examination of Runner buckets # 1, 6, 8, and 12 as directed by GE.				
<b>Results:</b> At the time of examination, a crack was found at mechanical damaged area approximately 15MM long on bucket #1 at mechanical damage area. See attached pictures. Number 1 bucket was totally MT inspected inside and outside Buckets number 6, 8, and 12 croutch area only was MT inspected. Areas inspected on number 6, 8, and 12 had no indications present. Cavation damage exists on all buckets inspected. MT was also performed on these areas with no linear indications found.				
TECHNICIAN	Certified	Level	CUSTOMER'S REPRESENTATIVE	
Name: <b>GUY KETTLE</b>	<b>CGSB #4348</b>	<b>II</b>	Date:	
Signature:	Date: <b>Sept. 5, 2024</b>	AUTHORIZED INSPECTOR		
Reviewed By:	Date:	Date:		

CFM-011 Rev 1





GE VERNOVA



ENGINEERING

## 5.2 RUNNER ELEVATION CHECK AND MEASUREMENT

The runner elevation measurements relative to the injector tips were taken. A discrepancy of a few millimeters was found between the bucket tips and injector tips, exceeding the acceptable tolerance levels. The average deviation for the six injectors was 3.5mm, while the tolerance limit is 1.7mm. Several factors contributed to this deviation, such as:

1. **Tool Accuracy:** The measuring tool used was a self-leveling laser, which may lack the precision required for accurate measurements.
2. **Injector Elevation:** The deviation may stem from the misalignment of the injectors relative to one another.
3. **Runner Manufacturing:** Variations in the manufacturing process may have led to discrepancies in the tips of the runner buckets.
4. **Initial Machine Settings:** Since all readings indicated that the bucket tips were below the injectors, this could be attributed to the initial settings of the machine.
5. **Excessive Deflection:** The upper bracket may experience excessive deflection due to the weight of the rotating parts.

Following are some pictures and check sheets of runner elevation reading.







**ENGINEERING**

**Runner Elevation Reading**

<b>RELEVÉ DE MONTAGE / INSPECTION SHEET</b>																									
<b>27293401 - MEP00-EQR102</b>																									
Rev. -																									
Titre / Title: <b>Runner Center Line Elevation measuring</b>																									
Client:	<b>NL Hydro</b>																								
#Projet / Project:	<b>272934</b>																								
Projet / Project:	<b>Cat Arm</b>																								
Groupe / Unit #	<b>1</b>																								
Feuille / Sheet:	1 de/of 3																								
Produit / Product:																									
Doc. Reference:																									
Reading Date	9/6/2024																								
Narrative: the nozel jet elevation should check with runner bucket tip for measuring the deviation																									
<p style="text-align: center;">Delta E = <math>\Delta E = \text{Elev N} - \text{Elev B}</math></p>																									
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Nozel No.</th> <th>1-UPS</th> <th>2</th> <th>3</th> <th>4-DWS</th> <th>5</th> <th>6</th> <th>AVG</th> </tr> </thead> <tbody> <tr> <td>Delta E(mm)</td> <td style="background-color: #f8d7da;">5.52</td> <td>1.02</td> <td>2.41</td> <td style="background-color: #f8d7da;">4.9</td> <td>2</td> <td style="background-color: #f8d7da;">4.27</td> <td>3.35</td> </tr> <tr> <td colspan="2">Delta E Tolerance = 0.25% of L</td> <td colspan="3">0.0025*690=1.72mm</td> <td colspan="3">AVG-PD= 1.81mm</td> </tr> </tbody> </table>		Nozel No.	1-UPS	2	3	4-DWS	5	6	AVG	Delta E(mm)	5.52	1.02	2.41	4.9	2	4.27	3.35	Delta E Tolerance = 0.25% of L		0.0025*690=1.72mm			AVG-PD= 1.81mm		
Nozel No.	1-UPS	2	3	4-DWS	5	6	AVG																		
Delta E(mm)	5.52	1.02	2.41	4.9	2	4.27	3.35																		
Delta E Tolerance = 0.25% of L		0.0025*690=1.72mm			AVG-PD= 1.81mm																				
Note: Elev N= Nozel(jet) elevation and Elev B= Runner Bucket Centerline Elevation. PD: Permissible Deviation																									
<b>Measuring device(s)</b>																									
Tool	Caliper 8in      straight bar      laser beam      ....																								
Calibration#	N/A                  N/A                  N/A																								
Cal. Due Date																									
Taken	Checked	Confirmed	Witnessed(client)																						
<b>Chad Smith</b>	<b>Mahdi. Ghourchi</b>	<b>Mahdi. Ghourchi</b>	<b>Jordan Hull</b>																						
Date: 9/6/2024	Date 9/6/2024	Date: 9/6/2024	Date																						



ENGINEERING

		<b>RELEVÉ DE MONTAGE / INSPECTION SHEET</b>		
		<b>27293401 - MEP00-EQR102</b>		Rev. -
Titre / Title: <b>Runner Center Line Elevation measuring</b>				
Client:	<b>NL Hydro</b>	Groupe / Unit #	Feuille / Sheet:	2 de/of 3
#Projet / Project:	<b>272934</b>	<b>1</b>	Produit / Product:	
Projet / Project:	<b>Cat Arm</b>		Doc. Reference:	
			Reading Date	<b>9/6/2024</b>
stright edge and magnatic support used along with laser beam to achive percise method for checking the runner center with Jets.				
Magnetic Support Machined Bar				
measured by caliper				
Taken <b>Chad Smith</b>		Checked <b>Mahdi. Ghourchi</b>	Confirmed <b>Mahdi. Ghourchi</b>	Witnessed(client) <b>Jordan Hull</b>
Date: 9/6/2024		Date: 9/6/2024	Date: 9/6/2024	Date: 9/6/2024



# ENGINEERING

RELEVÉ DE MONTAGE / INSPECTION SHEET				
		<b>27293401 - MEP00-EQR102</b>		Rev. -
Titre / Title: <b>Runner Center Line Elevation measuring</b>				
Client:	<b>NL Hydro</b>	Groupe / Unit #	Feuille / Sheet:	<b>3 de/of 3</b>
#Projet / Project:	<b>272934</b>	<b>1</b>	Produit / Product:	
Projet / Project:	<b>Cat Arm</b>		Doc. Reference:	
			Reading Date	<b>9/6/2024</b>
Self level laser device				
....				
Taken	Checked	Confirmed	Witnessed(client)	
<b>Chad Smith</b>	<b>Mahdi. Ghourchi</b>	<b>Mahdi. Ghourchi</b>	<b>Jordan Hull</b>	
.....				
Date: 9/6/2024	Date 9/6/2024	Date: 9/6/2024	Date 9/6/2024	





### 5.3 ROTOR POLE HEIGHT READING

In addition to the turbine inspection and measurements, the generator's magnetic center was checked and measured. It was initially requested to remove the upper and lower shrouds to access the top and bottom of the poles. However, due to resource and schedule constraints, only one shroud on the upstream side and one on the downstream side, from both the top and bottom, were removed. This provided access to approximately 1.5 poles for measurement.

Although measurements of the air gap at the top and bottom of the generator were requested, it could not be taken due to a lack of proper tooling. Nevertheless, the 2023 air gap measurements were available, and it was determined that updated readings for 2024 were not technically mandatory.

Based on readings from 4 poles on both the upstream and downstream sides, at the top and bottom (as shown in the following pictures and check sheet), the poles appear to be positioned too high. To align them with the stator core center, each pole will need to be readjusted and lowered to match the center of the stator core.


Several root causes are associated with the deviation in pole height readings from the stator core center, including the following:

- 1. Initial Misalignment of Poles:** The poles were not properly adjusted during the initial setup, contributing to the current deviation.
- 2. Surface Waviness in Measuring Areas:** Surface irregularities on both the pole and core were observed, with an expected impact of 5 to 10% of the air gap. This factor cannot be corrected and should remain "as is."
- 3. Deviation in Stator Core Elevation:** There is a discrepancy between the calculated and actual stator core elevation. If this is the case, the modification should focus on adjusting the rotor pole position, as no changes can be made to the stator core elevation.

To address these issues, all air shields on both the top and bottom must be removed to allow full access to the measurement areas.



# ENGINEERING







# ENGINEERING

## Rotor pole to stator height reading.

### Top Reading.



### Bottom Height Reading







# ENGINEERING


## Rotor pole height measuring check sheet.

<b>RELEVÉ DE MONTAGE / INSPECTION SHEET</b>		
<b>27293401 - MKBxx-EQR101</b>		Rev. -
Titre / Title: <b>Rotor Pole to Stator Height(Mag. Center)</b>		
Client:	<b>NL Hydro</b>	Groupe / Unit #
#Projet / Project:	<b>272934</b>	<b>1</b>
Projet / Project:	<b>Cat Arm</b>	Feuille / Sheet:
		1 de/of 2
		Produit / Product:
		Doc. Reference: <b>M-1602-170-007</b>
		Reading Date
		#REF1


  

value in inch	Top(HU)	Bott(HL)	T-B
Pole # 10	5.805	4.026	1.779
Pole # 11	5.65	3.96	1.69
Pole # 18	5.56	4.307	1.253
Pole # 19	5.558	4.225	1.333

CEATI accepted tolerance: 25% airgap ~0.25in  
AVG Measured deviation: 1.51in



Top Reading



Bottom Reading

Measuring device(s)	
Tool	Caliper
Calibration#	
Cal. Due Date	

Taken	Checked	Confirmed	Witnessed(client)
<b>Chad Smith</b>	<b>Mahdi Ghourchi</b>	<b>Mahdi. Ghourchi</b>	<b>Jordan Hull</b>
Date: 9/6/2024	Date: 9/6/2024	Date: 9/6/2024	Date: 9/6/2024



ENGINEERING

<b>RELEVÉ DE MONTAGE / INSPECTION SHEET</b>	
<b>27293401 - MKBxx-EQR101</b>	
Rev. -	
Titre / Title: <b>Rotor Pole to Stator Height(Mag. Center)</b>	
Client:	<b>NL Hydro</b>
#Projet / Project:	<b>272934</b>
Projet / Project:	<b>Cat Arm</b>
Groupe / Unit #	<b>1</b>
Feuille / Sheet:	2 de/of 2
Produit / Product:	
Doc. Reference:	<b>M-1602-170-007</b>
Reading Date	<b>9/6/2024</b>

**Pole Height to Stator Core deviation**

Pole	Top (in)	Bottom (in)	Center (in)
10	5.80	4.00	5.00
11	5.70	3.95	5.00
18	5.60	4.20	5.00
19	5.60	4.15	5.00

**Note:** One shroud removed on UPS of stator and one on DWS of stator on top and bottom. Reading has been taken on one and half pole each side on top and bottom on poles 10, 11, 18, and 19

Based on initial measuring on 3poles height to stator core it seems the poles should move down around 3/4 inch

Regarding to this observation, it is required to remove all the air shields on top and bottom of rotor and provide proper tooling and take the measurement on all of the poles and readjust in proper elevation.

<b>Measuring device(s)</b>			
Tool	Caliper	...	...
Calibration#			
Cal. Due Date			
Taken	Checked	Confirmed	Witnessed(client)
<b>Chad Smith</b>	<b>Mahdi Ghourchi</b>	<b>Mahdi. Ghourchi</b>	<b>Jordan Hull</b>
Date: 9/6/2024	Date: 9/6/2024	Date: 9/6/2024	Date: 9/6/2024






## 6 UNIT #2

In this section the Unit two inspection and measuring will be described, and the deviations root causes will be analysed.

### 6.1 RUNNER VISUAL AND MT INSPECTION

During the visual inspection of Bucket #2, in addition to the cavity on the bucket outlet edge, it was observed that approximately 15mm by 10mm of material was missing from the bucket's edge, but it did not cause any crack in that bucket. Like unit #1, aside from the major mechanical cavitation defects, visible near the outer edges of all buckets, no other issues were identified in the tested buckets. Buckets #2, #5, #8, and #11, #14, #19, and back of bucket #21 underwent magnetic particle testing (MT). The following are pictures of the damaged spots on the buckets identified during the visual inspection (VT).

#### Bucket #2 Picture





# ENGINEERING

## Buckets Cavity



The depth of cavitation in the buckets outer part measured 1 to 3mm. in this area the bucket thickness is around 5mm. Repair should be performed in the short-term





ENGINEERING

Unit #2 Runner MT Result



430 Bayside Dr. Unit SJ2,  
Saint John, NB E2J 1A8  
Tel: (506)648-2226

27 Clyde Ave.  
Mount Pearl NL A1N 4R8  
Tel: (709)728-2687

<b>MAGNETIC PARTICLE EXAMINATION REPORT</b>			NDE REPORT No.:	<b>MT- 25/09/24-GK-1</b>
PROJECT No.	CUSTOMER	CUSTOMER'S PO NO.		PAGE
	<b>GE</b>			<b>1</b> of <b>1</b>
IDENTIFICATION			DRAWING NO.	DATE OF EXAMINATION
<b>Runner buckets # 2,5, 8, 11, 14 , 19 and back of # 21 Unit # 2</b>			<b>See Below</b>	<b>Sept.25/2024</b>
LOCATION	PART/WELD NO.	EQUIPMENT USED / SERIAL NO.		CAL. DUE DATE
<b>Cat Arm Station</b>	<b>See Below</b>	<b>Magnaflux Yoke/ SN: N2042</b>		<b>Nov.25, 2024</b>
METHOD			EXAMINATION	NDE PROCEDURE NO.
Amps: _____ Amper Turns: _____			<input checked="" type="checkbox"/> Initial	<b>SOP 520.13</b>
<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> AC	<input checked="" type="checkbox"/> Yoke	<input type="checkbox"/> Direct	<input type="checkbox"/> Central Conductor
<input type="checkbox"/> Dry	<input type="checkbox"/> DC	<input type="checkbox"/> Prods	<input type="checkbox"/> Coil	<input type="checkbox"/> Other: _____
			<input type="checkbox"/> Repair No. _____	CODE/SPEC
			<b>Client Info</b>	
VIEWING CONDITIONS		LIFTING FORCE	DEMAGNETIZATION REQUIRED	
Good		10 Lbs.	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
RESULTS: <input type="checkbox"/> Acceptable <input type="checkbox"/> Rejectable <input checked="" type="checkbox"/> N/A (for information only)				

Scope:

This report covers the Magnetic Particle Examination of Runner buckets # 2,5,8,11,14,19,& 21 as directed by GE.



Results:

Bucket # 2 has mechanical damage (broken edge), no linear indications were found  
At the time of examination, 6 bucket crotch areas were inspected. No linear indications were found.  
Cavitation damage exists on all buckets inspected. MT was also performed on these areas with no linear indications found.  
See attached pictures.

TECHNICIAN	Certified	Level	CUSTOMER'S REPRESENTATIVE
Name: <b>GUY KETTLE</b>	<b>CGSB #4348</b>	<b>II</b>	Date:
Signature: <i>[Handwritten Signature]</i>	Date: <b>Sept.25,2024</b>	AUTHORIZED INSPECTOR	
Reviewed By:	Date:	Date:	

CFM-011 Rev 1




GE VERNOVA

ENGINEERING

## 6.2 RUNNER ELEVATION CHECK AND MEASUREMENT

The runner elevation measurements relative to the injector tips were taken. Runner to jet alignment is within IEC 60193.

Runner Elevation measurement by self-leveling laser beam





**ENGINEERING**

**Unit #2 Runner elevation Reading Check Sheet.**

<b>RELEVÉ DE MONTAGE / INSPECTION SHEET</b>																									
<b>27293402 - MEP00-EQR102</b>																									
<b>Rev.</b> -																									
<b>Titre / Title: Runner Center Line Elevation measuring</b>																									
Client: <b>NL Hydro</b>	Groupe / Unit #: <b>2</b>																								
#Projet / Project: <b>272934</b>	Feuille / Sheet: <b>1 de/of 2</b>																								
Projet / Project: <b>Cat Arm</b>	Doc. Reference:																								
Reading Date: <b>9/25/2024</b>																									
Narrative: the nozel jet elevation should check with runner bucket tip for measuring the deviation																									
Delta E = $\Delta E = \text{Elev N} - \text{Elev B}$																									
<table border="1" style="width:100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th>Nozel No.</th> <th>1-UPS</th> <th>2</th> <th>3</th> <th>4-DWS</th> <th>5</th> <th>6</th> <th>AVG</th> </tr> </thead> <tbody> <tr> <td>Delta E(mm)</td> <td>0</td> <td>0</td> <td>1.5</td> <td>0</td> <td>0</td> <td>0</td> <td>0.25</td> </tr> <tr> <td colspan="2">Delta E Tolerance= 0.25% of L</td> <td colspan="6">0.0025*690=1.72mm</td> </tr> </tbody> </table>		Nozel No.	1-UPS	2	3	4-DWS	5	6	AVG	Delta E(mm)	0	0	1.5	0	0	0	0.25	Delta E Tolerance= 0.25% of L		0.0025*690=1.72mm					
Nozel No.	1-UPS	2	3	4-DWS	5	6	AVG																		
Delta E(mm)	0	0	1.5	0	0	0	0.25																		
Delta E Tolerance= 0.25% of L		0.0025*690=1.72mm																							
Note: Elev N= Nozel(jet) elevation and Elev B= Runner Bucket Centerline Elevation. PD: Permissible Deviation																									
<b>Measuring device(s)</b>																									
<b>Tool</b>	Caliper 8in      straight bar      laser beam      ....																								
<b>Calibration#</b>	N/A      N/A      N/A																								
<b>Cal. Due Date</b>	N/A      N/A      N/A																								
Taken <b>Adam</b>	Checked <b>Mahdi. Ghourchi</b>	Confirmed <b>Mahdi. Ghourchi</b>	Witnessed(client) <b>Jordan Hull</b>																						
Date: 9/25/2024	Date 9/25/2024	Date: 9/25/2024	Date																						





**ENGINEERING**

<b>RELEVÉ DE MONTAGE / INSPECTION SHEET</b>			
<b>27293402 - MEP00-EQR102</b>		Rev. -	
Titre / Title: <b>Runner Center Line Elevation measuring</b>			
Client:	<b>NL Hydro</b>	Feuille / Sheet: 2 de/of 2	
#Projet / Project:	<b>272934</b>	Produit / Product:	
Projet / Project:	<b>Cat Arm</b>	Doc. Reference:	
2		Reading Date: <b>9/25/2024</b>	
Measuring device(s)			
Tool	...	....	
Calibration#			
Cal. Due Date			
Taken <b>Adam</b> .....	Checked <b>Mahdi. Ghourchi</b>	Confirmed <b>Mahdi. Ghourchi</b>	Witnessed(client) <b>Jordan Hull</b>
Date: 9/25/2024	Date 9/25/2024	Date: 9/25/2024	Date 9/25/2024



## ENGINEERING

### 6.3 ROTOR POLE HEIGHT READING

the generator's magnetic center was checked and measured. However, due to resource limitations and scheduling constraints, only one shroud on the UPS side and one shroud on the DWS side, both top and bottom, were removed. This allowed access to 1.5 poles on each side.

By 4 poles elevation reading, magnetic axis alignment exceeded the CEATI tolerance. . However, based on the readings from these four poles in Unit 1, the poles are generally better positioned relative to Unit 1. As shown in the attached check sheet, two of the poles are within the acceptable tolerance range according to CEATI standards, while the other two require repositioning. For a more accurate analysis and precise measurements, the removal of all shrouds on both the top and bottom is essential. The root causes of the misalignment are consistent with those observed in Unit #1, including:

**Initial Misalignment of Poles:** The poles were not properly adjusted during the initial setup, contributing to the current deviation.

- 1. Surface Waviness in Measuring Areas:** Surface irregularities on both the pole and core were observed, with an expected impact of 5 to 10% of the air gap. This factor cannot be corrected and should remain "as is."
- 2. Deviation in Stator Core Elevation:** There is a discrepancy between the calculated and actual stator core elevation. If this is the case, the modification should focus on adjusting the rotor pole position, as no changes can be made to the stator core elevation.

In next outage of the machine, it is recommended to check all poles height and readjusted with magnetic center.






**ENGINEERING**

		<b>RELEVÉ DE MONTAGE / INSPECTION SHEET</b>	
		<b>27293402 - MKB00-EQR101</b>	<b>Rev.</b> -

Titre / Title:		<b>Rotor Pole to Stator Height(Mag. Center)</b>			
Client:	<b>NL Hydro</b>	<b>2</b>	Feuille / Sheet:	1 de/of 2	
	#Projet / Project:		<b>272934</b>	Produit / Product:	
	Projet / Project:		<b>Cat Arm</b>	Doc. Reference:	<b>M-1602-170-007</b>
			Reading Date	<b>24-Sep-24</b>	

value in inch		Top(HU)	Bott(HL)	T-B	
# Pole	UPS	16	127.5	123	4.5
		17	129	124	5
DWS		5	132.25	121.75	10.5
		6	133	118.5	14.5

CEATI accepted tolerance: 25% airgap ~5.5mm  
AVG Measured deviation: 9mm



<b>Measuring device(s)</b>			
Tool	Caliper	...	...
Calibration#			
Cal. Due Date			
Taken <b>Sid Lilly</b>	Checked <b>Mahdi Ghourchi</b>	Confirmed <b>Mahdi. Ghourchi</b>	Witnessed(client) <b>Jordan Hull</b>
Date: 9/24/2024	Date 9/24/2024	Date: 9/24/2024	Date 9/24/2024





ENGINEERING

<b>RELEVÉ DE MONTAGE / INSPECTION SHEET</b>	
<b>27293402 - MKB00-EQR101</b>	
<b>Rev.</b> -	
<b>Titre / Title: Rotor Pole to Stator Height(Mag. Center)</b>	
Client: <b>NL Hydro</b>	Groupe / Unit # <b>2</b>
#Projet / Project: <b>272934</b>	Feuille / Sheet: <b>2 de/of 2</b>
Projet / Project: <b>Cat Arm</b>	Produit / Product: <b>M-1602-170-007</b>
	Doc. Reference: <b>M-1602-170-007</b>
	Reading Date: <b>9/24/2024</b>

Pole#	Top (mm)	Bottom (mm)	Mag. center (mm)
16	~128	~123	~126
17	~129	~124	~126
5	~132	~122	~126
6	~133	~118	~126

**Note:** One shroud removed on UPS of stator and one on DWS of stator on top and bottom.

Based these reading on the 4 spots, poles height to stator core it seems the poles should move down around 5mm.

Regarding to this observation, it is required to remove all the air shields on top and bottom of rotor and provide proper tooling and take the measurement on all of the poles and readjust in proper elevation.

Measuring device(s)			
Tool	Caliper	...	...
Calibration#			
Cal. Due Date			
Taken <b>Chad Smith</b>  Date: 9/24/2024	Checked <b>Mahdi Ghourchi</b>  Date: 9/24/2024	Confirmed <b>Mahdi. Ghourchi</b>  Date: 9/24/2024	Witnessed(client) <b>Jordan Hull</b>  Date: 9/24/2024




GE VERNOVA

ENGINEERING

## 7 SPARE RUNNER

The spare runner on the generator floor underwent a visual inspection. No VT indications were observed on the painted buckets. The elevation of the bucket tips relative to each other was measured using a self-leveling laser beam and a straight edge. Below are a few images documenting these measurements. Due to tooling constraints and limited resources, the tip measurements were conducted twice. On both occasions, significant deviations in the tip elevations were observed.



**Buckets measurement**



# ENGINEERING







# ENGINEERING

## Runner Flange Measuring



## Runner tip thickness measuring.





ENGINEERING

<b>RELEVÉ DE MONTAGE / INSPECTION SHEET</b>																																																																																																																																																																																						
<b>27293400 - MEP00-EQR102</b>																																																																																																																																																																																						
Titre / Title: <b>Spare Runner buckets tips hieght to runner Flange</b>																																																																																																																																																																																						
Client:	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td style="text-align: center;"><b>NL Hydro</b></td> <td>Groupe / Unit #</td> <td>Feuille / Sheet:</td> <td style="text-align: center;">1 de/of 3</td> </tr> <tr> <td style="text-align: center;"><b>272934</b></td> <td rowspan="2" style="text-align: center; font-size: 2em;"><b>0</b></td> <td>Produit / Product:</td> <td></td> </tr> <tr> <td style="text-align: center;"><b>Cat Arm</b></td> <td>Doc. Reference:</td> <td></td> </tr> <tr> <td>Proj / Project:</td> <td></td> <td>Reading Date</td> <td style="text-align: center;"><b>9/24/2024</b></td> </tr> </table>	<b>NL Hydro</b>	Groupe / Unit #	Feuille / Sheet:	1 de/of 3	<b>272934</b>	<b>0</b>	Produit / Product:		<b>Cat Arm</b>	Doc. Reference:		Proj / Project:		Reading Date	<b>9/24/2024</b>																																																																																																																																																																						
<b>NL Hydro</b>	Groupe / Unit #	Feuille / Sheet:	1 de/of 3																																																																																																																																																																																			
<b>272934</b>	<b>0</b>	Produit / Product:																																																																																																																																																																																				
<b>Cat Arm</b>		Doc. Reference:																																																																																																																																																																																				
Proj / Project:		Reading Date	<b>9/24/2024</b>																																																																																																																																																																																			
Description: shoot laser to ruler on tip and read it. After shoot laser to ruler c																																																																																																																																																																																						
<table border="1" style="width:100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th rowspan="2">Bucket#</th> <th colspan="3">Laser Reading</th> <th colspan="3">Values in mm</th> </tr> <tr> <th>Tip</th> <th>Flange</th> <th>H=F-T</th> <th>calc</th> <th>Mea.</th> <th>Dev.</th> </tr> </thead> <tbody> <tr><td>1</td><td>26.875</td><td>22.1875</td><td>4.688</td><td>119.063</td><td>115.163</td><td>0.1625</td></tr> <tr><td>2</td><td>26.875</td><td>22.125</td><td>4.750</td><td>120.65</td><td>116.75</td><td>1.75</td></tr> <tr><td>3</td><td>26.813</td><td>22.125</td><td>4.688</td><td>119.063</td><td>115.163</td><td>0.1625</td></tr> <tr><td>4</td><td>26.813</td><td>22.125</td><td>4.688</td><td>119.063</td><td>115.163</td><td>0.1625</td></tr> <tr><td>5</td><td>26.625</td><td>22.125</td><td>4.500</td><td>114.3</td><td>110.4</td><td>-4.6</td></tr> <tr><td>6</td><td>26.500</td><td>22.0625</td><td>4.438</td><td>112.713</td><td>108.813</td><td>-6.1875</td></tr> <tr><td>7</td><td>26.500</td><td>22.0625</td><td>4.438</td><td>112.713</td><td>108.813</td><td>-6.1875</td></tr> <tr><td>8</td><td>26.500</td><td>22.0625</td><td>4.438</td><td>112.713</td><td>108.813</td><td>-6.1875</td></tr> <tr><td>9</td><td>26.500</td><td>22.0625</td><td>4.438</td><td>112.713</td><td>108.813</td><td>-6.1875</td></tr> <tr><td>10</td><td>26.500</td><td>22.0625</td><td>4.438</td><td>112.713</td><td>108.813</td><td>-6.1875</td></tr> <tr><td>11</td><td>26.563</td><td>22.125</td><td>4.438</td><td>112.713</td><td>108.813</td><td>-6.1875</td></tr> <tr><td>12</td><td>26.625</td><td>22.125</td><td>4.500</td><td>114.3</td><td>110.4</td><td>-4.6</td></tr> <tr><td>13</td><td>26.688</td><td>22.125</td><td>4.563</td><td>115.888</td><td>111.988</td><td>-3.0125</td></tr> <tr><td>14</td><td>26.750</td><td>22.1875</td><td>4.563</td><td>115.888</td><td>111.988</td><td>-3.0125</td></tr> <tr><td>15</td><td>26.938</td><td>22.1875</td><td>4.750</td><td>120.65</td><td>116.75</td><td>1.75</td></tr> <tr><td>16</td><td>26.875</td><td>22.1875</td><td>4.688</td><td>119.063</td><td>115.163</td><td>0.1625</td></tr> <tr><td>17</td><td>26.938</td><td>22.25</td><td>4.688</td><td>119.063</td><td>115.163</td><td>0.1625</td></tr> <tr><td>18</td><td>26.938</td><td>22.1875</td><td>4.750</td><td>120.65</td><td>116.75</td><td>1.75</td></tr> <tr><td>19</td><td>27.000</td><td>22.1875</td><td>4.813</td><td>122.238</td><td>118.338</td><td>3.3375</td></tr> <tr><td>20</td><td>27.000</td><td>22.1875</td><td>4.813</td><td>122.238</td><td>118.338</td><td>3.3375</td></tr> <tr><td>21</td><td>26.875</td><td>22.1875</td><td>4.688</td><td>119.063</td><td>115.163</td><td>0.1625</td></tr> <tr><td>AVG</td><td>26.747</td><td>22.1399</td><td>4.607</td><td>117.021</td><td>113.121</td><td>-1.8786</td></tr> <tr> <td colspan="2">Design: <b>115mm</b></td> <td colspan="5">Tip tlorances: 0.25%= 1.7mm</td> </tr> <tr> <td colspan="2">Tip thickness: 8mm</td> <td colspan="5">115+1.7=116.7 and 115-1.7=113.3</td> </tr> </tbody> </table>	Bucket#	Laser Reading			Values in mm			Tip	Flange	H=F-T	calc	Mea.	Dev.	1	26.875	22.1875	4.688	119.063	115.163	0.1625	2	26.875	22.125	4.750	120.65	116.75	1.75	3	26.813	22.125	4.688	119.063	115.163	0.1625	4	26.813	22.125	4.688	119.063	115.163	0.1625	5	26.625	22.125	4.500	114.3	110.4	-4.6	6	26.500	22.0625	4.438	112.713	108.813	-6.1875	7	26.500	22.0625	4.438	112.713	108.813	-6.1875	8	26.500	22.0625	4.438	112.713	108.813	-6.1875	9	26.500	22.0625	4.438	112.713	108.813	-6.1875	10	26.500	22.0625	4.438	112.713	108.813	-6.1875	11	26.563	22.125	4.438	112.713	108.813	-6.1875	12	26.625	22.125	4.500	114.3	110.4	-4.6	13	26.688	22.125	4.563	115.888	111.988	-3.0125	14	26.750	22.1875	4.563	115.888	111.988	-3.0125	15	26.938	22.1875	4.750	120.65	116.75	1.75	16	26.875	22.1875	4.688	119.063	115.163	0.1625	17	26.938	22.25	4.688	119.063	115.163	0.1625	18	26.938	22.1875	4.750	120.65	116.75	1.75	19	27.000	22.1875	4.813	122.238	118.338	3.3375	20	27.000	22.1875	4.813	122.238	118.338	3.3375	21	26.875	22.1875	4.688	119.063	115.163	0.1625	AVG	26.747	22.1399	4.607	117.021	113.121	-1.8786	Design: <b>115mm</b>		Tip tlorances: 0.25%= 1.7mm					Tip thickness: 8mm		115+1.7=116.7 and 115-1.7=113.3					
Bucket#		Laser Reading			Values in mm																																																																																																																																																																																	
	Tip	Flange	H=F-T	calc	Mea.	Dev.																																																																																																																																																																																
1	26.875	22.1875	4.688	119.063	115.163	0.1625																																																																																																																																																																																
2	26.875	22.125	4.750	120.65	116.75	1.75																																																																																																																																																																																
3	26.813	22.125	4.688	119.063	115.163	0.1625																																																																																																																																																																																
4	26.813	22.125	4.688	119.063	115.163	0.1625																																																																																																																																																																																
5	26.625	22.125	4.500	114.3	110.4	-4.6																																																																																																																																																																																
6	26.500	22.0625	4.438	112.713	108.813	-6.1875																																																																																																																																																																																
7	26.500	22.0625	4.438	112.713	108.813	-6.1875																																																																																																																																																																																
8	26.500	22.0625	4.438	112.713	108.813	-6.1875																																																																																																																																																																																
9	26.500	22.0625	4.438	112.713	108.813	-6.1875																																																																																																																																																																																
10	26.500	22.0625	4.438	112.713	108.813	-6.1875																																																																																																																																																																																
11	26.563	22.125	4.438	112.713	108.813	-6.1875																																																																																																																																																																																
12	26.625	22.125	4.500	114.3	110.4	-4.6																																																																																																																																																																																
13	26.688	22.125	4.563	115.888	111.988	-3.0125																																																																																																																																																																																
14	26.750	22.1875	4.563	115.888	111.988	-3.0125																																																																																																																																																																																
15	26.938	22.1875	4.750	120.65	116.75	1.75																																																																																																																																																																																
16	26.875	22.1875	4.688	119.063	115.163	0.1625																																																																																																																																																																																
17	26.938	22.25	4.688	119.063	115.163	0.1625																																																																																																																																																																																
18	26.938	22.1875	4.750	120.65	116.75	1.75																																																																																																																																																																																
19	27.000	22.1875	4.813	122.238	118.338	3.3375																																																																																																																																																																																
20	27.000	22.1875	4.813	122.238	118.338	3.3375																																																																																																																																																																																
21	26.875	22.1875	4.688	119.063	115.163	0.1625																																																																																																																																																																																
AVG	26.747	22.1399	4.607	117.021	113.121	-1.8786																																																																																																																																																																																
Design: <b>115mm</b>		Tip tlorances: 0.25%= 1.7mm																																																																																																																																																																																				
Tip thickness: 8mm		115+1.7=116.7 and 115-1.7=113.3																																																																																																																																																																																				
Calc: calculated Meas.: Measured Dev: Deviation from Design value																																																																																																																																																																																						
<b>Measuring device(s)</b> <table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td>Tool</td> <td>laser beam</td> <td>stright edge</td> </tr> <tr> <td>Calibration#</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Cal. Due Date</td> <td></td> <td></td> </tr> </table>		Tool	laser beam	stright edge	Calibration#	N/A	N/A	Cal. Due Date																																																																																																																																																																														
Tool	laser beam	stright edge																																																																																																																																																																																				
Calibration#	N/A	N/A																																																																																																																																																																																				
Cal. Due Date																																																																																																																																																																																						
Taken <b>Sid Lilly</b> <b>Owen</b> Date: 9/24/2024	Checked <b>Mahdi. Ghourchi</b> Date 9/24/2024	Confirmed <b>Mahdi. Ghourchi</b> Date: 9/24/2024	Witnessed(client) <b>Jordan Hull</b> Date: 9/24/2024																																																																																																																																																																																			





ENGINEERING

<b>RELEVÉ DE MONTAGE / INSPECTION SHEET</b>	
<b>27293400 - MEP00-EQR102</b>	
Rev. -	
Titre / Title: <b>Runner Center Line Elevation measuring</b>	
Client: <b>NL Hydro</b>	Groupe / Unit #: <b>0</b>
#Projet / Project: <b>272934</b>	Feuille / Sheet: <b>2 de/of 3</b>
Projet / Project: <b>Cat Arm</b>	Produit / Product:
	Doc. Reference:
	Reading Date:

### Runner Buckets tips deviation

Bucket #	Tip Measured (mm)	Design Value (mm)	T-T (mm)	T-B (mm)
1	115.5	115.0	116.5	113.5
2	116.5	115.0	116.5	113.5
3	115.5	115.0	116.5	113.5
4	115.5	115.0	116.5	113.5
5	111.0	115.0	116.5	113.5
6	110.5	115.0	116.5	113.5
7	110.5	115.0	116.5	113.5
8	110.5	115.0	116.5	113.5
9	110.5	115.0	116.5	113.5
10	110.5	115.0	116.5	113.5
11	110.5	115.0	116.5	113.5
12	111.5	115.0	116.5	113.5
13	112.0	115.0	116.5	113.5
14	112.0	115.0	116.5	113.5
15	116.5	115.0	116.5	113.5
16	115.5	115.0	116.5	113.5
17	115.5	115.0	116.5	113.5
18	116.5	115.0	116.5	113.5
19	117.5	115.0	116.5	113.5
20	117.5	115.0	116.5	113.5
21	115.5	115.0	116.5	113.5

T-T: Tolerance Top Band                      T-B: Tolerance Bottom Band

Based on twice measurements by laser beam and straight edge, the bucket tips on #6 to 11 around 6.2mm is upper than design value and in #19 to 20 around 3.5mm lower than reference amount. Deviation between Max and Min deviation is around 10mm.



Deviation sources:

- 1) measuring accuracy
- 2) tip tickness
- 3) runner manufacturing

Taken <b>Sid Lilly</b> <b>Owen</b> Date: 9/24/2024	Checked <b>Mahdi. Ghourchi</b> Date: 9/24/2024	Confirmed <b>Mahdi. Ghourchi</b> Date: 9/24/2024	Witnessed(client) <b>Jordan Hull</b> Date: 9/24/2024
---	--	--	--



# ENGINEERING

<b>GE VERNOVA</b>		RELEVÉ DE MONTAGE / INSPECTION SHEET		
		27293400 - MEP00-EQR102	Rev. -	
Titre / Title: <b>Runner Center Line Elevation measuring</b>				
Client:	<b>NL Hydro</b>	0	Feuille / Sheet:	3 de/of 3
#Projet / Project:	<b>272934</b>		Produit / Product:	
Projet / Project:	<b>Cat Arm</b>		Doc. Reference:	
			Reading Date	
<p><b><u>Tip and Flang reading</u></b></p> <div style="display: flex; justify-content: space-around;">   </div>				
Taken <b>Sid Lilly</b> <b>Owen</b> Date: 9/24/2024		Checked <b>Mahdi. Ghourchi</b> Date 9/24/2024		Confirmed <b>Mahdi. Ghourchi</b> Date: 9/24/2024
				Witnessed(client) <b>Jordan Hull</b> Date 9/24/2024



## ENGINEERING

### 8 RECOMMENDED SCOPE

Based on the current condition of the generator, turbine Runners in Unit 1, Unit 2, and spare runner the recommended actions are listed below:

**Note:** GE Vernova issues recommendations in good faith based on a single inspection and can not predict component failures, no commercial risk accepted.

#### 8.1 UNIT #1

##### 8.1.1 TURBINE RUNNER

For the life extension of the turbine, refurbishment is essential. Following scope is recommended:

- a) **Runner Replacement:** It is recommended to replace the Unit 1 runner with the spare runner during the upcoming outage. To prevent further damage and minimize operational risks, this replacement should occur within the next 12 months. Runner replacement process is described in document 27293400MEP00-PA00 DC-01
- b) **Replaced U1 Runner:** After removal from U1, the runner should be sent to a workshop for repair and refurbishment. The dismantled runner from Unit 1 should undergo full testing, including Magnetic Particle Testing (MT) and Ultrasonic Testing (UT), to evaluate the necessary refurbishment. A complete dimensional assessment is required, including flange surface levelness, bucket levelness, upper and lower bucket bowl heights, and bucket thickness measurements in various areas.
- c) **Turbine Shaft:** Turbine shaft partial inspection did not reveal rejectable defects. The shaft should be fit for service. After dismantling the runner and before positioning the new runner beneath the turbine shaft, the bottom surface of the turbine shaft flange must be inspected, cleaned, and its elevation/levelness measured. Any discrepancies identified during this process should be addressed and corrected before the assembly of the new runner.

##### 8.1.2 GENERATOR ROTOR

Based on the limited magnetic center measurements obtained from rotor pole readings across four poles, pole adjustment is recommended for machine life extension and stable operation. During the measurement of rotor pole heights relative to the stator core, it was determined that the U1 poles are more than an 0.75" off from the center of the stator core. Given that the air gap value is 0.85 inches (approximately 22 mm), and according to CEATI standards, the maximum allowable deviation is 0.21 inches (approximately 5.4 mm).

To address this issue, it is necessary to remove all top and bottom shrouds and take precise measurements for all poles before proceeding with the pole adjustment. Due to the rotor pole connection points and their attachment to the rotor core, it may be required to remove the rotor from the pit for this activity. If rotor removal is necessary, all relevant data should be collected and made available prior to the removal to facilitate the pole adjustment process. Check sheets templates must be available for all measurements.

The pole elevation must ensure that the magnetic and hydraulic alignment are within tolerance.





## 8.2 UNIT #2

### 8.2.1 TURBINE RUNNER

Based on the Visual testing and nondestructive (ND) test results and elevation readings for this runner, for the life extension of the turbine, following scope is recommended.

The condition of the runner in Unit 2 is generally much better than that in Unit 1; however, for life extension runner should be replaced by 2026.

### 8.2.2 GENERATOR ROTOR

Measurements taken on four poles at both the Upstream and Downstream sides, on the top and bottom, indicate that the pole height relative to the stator core in Unit 2 is better than in Unit 1, with deviations not exceeding 3/8 inch (~10 mm). However, for an accurate evaluation, it is necessary to remove all top and bottom shrouds and measure the height of each individual pole relative to the stator core. Based on the results, a decision can then be made on whether rotor removal is required for pole adjustment.

## 8.3 SPARE RUNNER

Before transport the runner to the turbine power pit, it must be confirmed that the runner, in its current condition, is suitable for operation. This involves Geometrical and Physical integrity inspections:

### Geometrical:

Measurements taken in September 2024 on the runner tip elevation relative to the runner flange indicated a deviation of approximately 7 mm between the tip elevations. Based on the condition of the runner on the generator floor and the available measurement methods, there is a doubt on September 2024 measurement precision.

To conclude, to proceed with Precise bucket Elevation Measurement. There are 2 options:

Option A: Before installation, utilize accurate tooling to take precise elevation readings of all bucket tips (laser tracker).

Option B: Less precise but functional: After runner installation, use self leveling laser on injector needle tip. Record bucket-to-jet deviation for each bucket. This required deflectors to be removed.

- If within CEATI tolerance: Use as-is.
- If slightly outside CEATI (typically up to double the tolerance): NLH can take responsibility and use-as is.
- If more than twice outside CEATI tolerance: Perform more analysis before installation or monitor unit behavior in-depth.

Geometrical discrepancies can affect: Efficiency, Vibration, Axial thrust. In a second order in can increase cavitation, stress, fatigue, bearing wear. A runner outside CEATI tolerance may have lower efficiency and life duration but can still be worth using with adequate monitoring and inspections.

Since the runner is available at site, the economical solution may be to use even if outside CEATI tolerance with adequate monitoring.

To take responsibility, GEV would have to provide a new runner.



## ENGINEERING

---

### Physical integrity:

Since the runner is new and of the same manufacture as the two installed, it is expected to be as durable as the other two runners.

The recommended actions would be to ensure its original integrity:

- Visual inspection for linear indication or impact damage. GE does not expect NLH to remove existing paint.
- Visual inspection for protrusion on the coupling surface.
- Maintain OEM recommended periodical inspection as per OMM.
- The runner inspection should include VT 100% + PT or MT on the bucket critical areas. Refer to OMM page 5 of 33.