

1 Q. **Refurbishment of Day Tank.**

2 With reference to Schedule 1, page 4, section 4.2.2., lines 3-7, please provide copies of all  
3 communications to and from the provincial regulator with respect to the possibility of a further  
4 extension beyond August 2023 for the inspection of the Day Tank.

5

6

7 A. The provincial regulator, during discussions regarding extending Tanks 1, 2, and 4, thoroughly  
8 scrutinized all calculations provided by CFM and insisted a conservative approach to the  
9 interpretation of API 653.<sup>1</sup> As the most recent calculations completed by CFM indicate that the  
10 day tank will reach the minimum thickness allowed as per API 653 by 2023, and the risk of a leak  
11 becomes significantly higher after this point, there were no discussions with the provincial  
12 regulator or calculations provided by CFM regarding a possible extension beyond August 2023  
13 for the inspection of the day tank.

---

<sup>1</sup> *Tank Inspection, Repair, Alteration, and Reconstruction*, API Standard 653, 2014.