

1 Q. Re: Holyrood: Upgrade Unit 1 Stack Breeching  
2 What corrective maintenance was needed for the Unit 1 stack breeching for 2007 to  
3 present, described by year (see Table 1: Maintenance History).  
4  
5

6 A. Corrective maintenance was performed for the period 2007 to 2010, and the 2011  
7 work is included in this proposal. The work items consisted of internal cleaning,  
8 limited insulation block replacement, patching of steel casing and touch-up painting  
9 on external surfaces of steel casing.  
10

11 The following table indicates the work items for each year:  
12

Year	Corrective Maintenance
2007	<ul style="list-style-type: none"><li>- internal ash and deteriorated materials removed</li><li>- 40 new insulating blocks installed</li><li>- steel patches installed in exterior of casing to cover holes</li><li>- touch-up painting of casing patched.</li></ul>
2008	<ul style="list-style-type: none"><li>- internal ash and deteriorated materials removed</li><li>- 285 insulating blocks installed</li></ul>
2009	<ul style="list-style-type: none"><li>- no corrective maintenance performed</li></ul>
2010	<ul style="list-style-type: none"><li>- internal ash and deteriorated materials removed</li><li>- holes in steel casing patched with mastic</li></ul>

13  
14 Note: Corrective maintenance was limited in 2009 and 2010 anticipating that the  
15 capital project would be approved for completion in 2011.