

1 Q. Please explain how Hydro determined to use the spare Pelton runner on Unit 1 and wait on a
2 replacement runner for Unit 2.

3

4

5 A. Newfoundland and Labrador Hydro engaged GE Vernova Inc. to complete a third-party runner
6 assessment at Cat Arm Hydroelectric Generating Station. As stated in PUB-NLH-007, Attachment
7 1 of this proceeding, upon assessment, the condition of the runner in Unit 2 was generally much
8 better than that of Unit 1; as such, a later replacement was recommended.