

1 Q. **Re 2011 Capital Plan - Individual Capital Projects:**

2 **Project C-44, Install Weatherhoods for Vent Fans-Holyrood:** What is the
3 justification for installing hoods on the vents on the north side which show no
4 backflow in the tests?

5

6

7 A. The data that appears in the wall exhaust fan flow measurement data tables
8 included in Appendix A was taken during days when the winds were blowing from
9 the south or south-west. The north side ventilation fans will experience backflow
10 when winds with a northerly component are present.