

- 1 Q. **Re: IC-NLH-16, B-5, Upgrade Stack Breeching Unit 1, \$3,553,400**
- 2 Please provide any details on the revised scope of work that may be available at this
- 3 time.
- 4
- 5
- 6 A. Hydro is preparing a scope of work in consultation with a contractor to refurbish
- 7 the breeching and will retain the steel casing but patch it in areas where excessive
- 8 plate thinning has occurred due to corrosion. New thermal insulation system,
- 9 structural supports and expansion joints will be required.