

1 Q. Re: Holyrood: Upgrade Unit 1 Stack Breeching

2 Please indicate whether with respect to the proposed work in relation to the
3 support structures, Hydro is deviating from the recommendations in the Hatch
4 report of January 26, 2011 at p. 2 thereof, found at Appendix "C".

5

6

7 A. Hydro is proposing to replace the West support as recommended by Hatch. Hatch
8 recommended repair of the East support as an option to ensure the structural
9 integrity of that support. Hydro proposes to restore the integrity of the East system
10 by replacing the existing deteriorated support structure. It is more cost effective to
11 replace than to repair the existing structure. The estimate to replace the West
12 support and repair the East support is \$154,100. The estimate to replace both the
13 West support the East support, as proposed in this project, is \$133,700.