## 1

2 3

8 9 10

11 12 13

19 20

21 22 Generation

Q.

Α.

Reference: "2024 Capital Budget Application," Newfoundland Power Inc., June 22, 2023, Supporting Materials, Generation: 4.1, sec. 3.3, p. 11.

> The unit has not been disassembled for cleaning and inspection since 2010.

Were condition-based records or baselines taken with a clean unit? If yes, please provide this data. If not, why not?

No, Newfoundland Power did not take the condition-based records or baselines described following the work completed in 2010. The extent of cleaning completed with work on the G3 generator components in 2010 was not sufficient to necessitate a complete set of baseline measurements as described. Extensive cleaning of the generator components was not part of the approved work scope.<sup>2</sup> The next set of condition monitoring tests on generator G3 were scheduled for completion a year later in 2011.

Newfoundland Power monitors the condition of its generators through its maintenance program, such as the winding resistance measurements provided in response to Request for Information NLH-NP-007.

Baseline measurements as described above are typically completed as part of commissioning following a generator re-installation or rewind. A baseline set of electrical tests will be collected as part of the commissioning program following the proposed rewind of Lookout Brook G3 in 2025.

For further detail of work completed in 2010, see Newfoundland Power's 2010 Capital Budget Application, report 1.2 Lookout Brook Hydro Plant Refurbishment.